



Henry County Water Authority

AS BUILT CHECKLIST

PROJECT NAME: _____

PROJECT NUMBER: _____

_____ Overall Layout of Subdivision or Development
_____ No. of Lots or Development Units (This Phase)

_____ Landlot & District
_____ Location Map

NOTE: FIRE HYDRANT MANUFACTURER AND DATE MUST BE SHOWN ON HARD COPY & DIGITAL AS-BUILTS.

WATER LINES:

_____ Gate Valve Locations
_____ Line Size/Type Pipe
_____ Fire Hydrants
_____ Service Lines
_____ North Arrow

_____ Legend & Scale
_____ Street Right-of-Way
_____ Easements
_____ Separate Sheet for Water (Residential Only)
_____ Other _____

SANITARY SEWER LINES:

_____ Manholes
_____ Grades/Elevations/Profiles
_____ Line Size/Type Pipe
_____ Service Lines
_____ Legend & Scale

_____ North Arrow
_____ Street Right-of-Way
_____ Easements
_____ Separate Sheet for Sewer (Residential Only)
_____ Other _____

Inspector _____ Date _____

Final Approval _____ Date _____

Construction Manager _____ Date _____

Final Approval _____ Date _____

NOTE: Project should have Final Approval from the Inspector and Construction Manager

***DIGITAL STANDARD CHECKLIST**

_____ Survey all Features
_____ **Georeference to the US State Plane Coordinate System, NAD 83, GA West Zone, US Survey Feet
_____ Place Features on Individual Layers with Correct Naming Structure
_____ All Easements Should be Enclosed Polygons
_____ Show Fire Hydrant Valves on Digital

*For a copy of the complete GIS CAD STANDARD call 770-914-3688

**For a list of county control monuments go to <http://www.co.henry.ga.us/GIS/ControlPoints1-12.htm>

GIS Reviewer _____ Date _____

Final Approval _____ Date _____

Mapped in GIS _____ Date _____

Scanned to File _____

Date _____

Comments: _____

RESUBMIT THIS CHECKLIST ALONG WITH REDLINED COMMENTS